



# **Attachment 1**

## **Anticipated Construction Timeline**



## **Anticipated Construction Schedule**

Coles Wind anticipates commencing construction in February 2026 to reach commercial operations in May 2027. Coles Wind includes major milestones of the construction process and the duration of each activity below. This anticipated construction schedule is anticipated and subject to change depending on weather and other Project logistics during construction. Coles Wind will continue to coordinate with Coles County prior to and during Project construction.

1. Public Road Improvements: ~ 17 weeks, February to June 2026
2. Access Road Installation: ~ 6 weeks, May to June 2026
3. Foundation Installation: ~ 20 weeks, June to October 2026
4. Turbine Installation: ~ 34 weeks, August 2026 to April 2027
5. Underground Collection Cable Installation: ~ 42 weeks, March 2026 to January 2027
6. Aircraft Detection Lighting System (ADLS) Tower Installation: ~ 4 weeks, November 2026
  - a. *Note: ADLS will be fully operational in June 2027 after all turbines are installed and commissioned.*
7. O&M Building Installation: ~ 40 weeks, May 2026 to February 2027
8. Commissioning Turbines: ~ 21 weeks, January to May 2027
9. Commercial Operations: May 2027
10. Site Restoration: ~ 37 weeks, November 2026 to July 2027